

# Springfield Union Station

## Project Update - September 2015

### Work Completed and Underway

- Ongoing cast in place (CIP) concrete work for the foundation to the Parking Garage
- Finished first phase of lead removal from the beams in the tunnel
- Continued masonry work on the south elevation
- Installation of new storm drainage nearly complete
- Continued to rebuild parapets



9/15 - Rebuilt parapets, brick replacements and repointed brick bring the original appearance back to the Terminal Building.



9/15 - Vehicle barrier and canopy foundations are nearly complete



9/15 - Installing concrete forms and reinforcing steel for parking garage foundation

### Upcoming Work

- Installation of utilities into parking garage
- Complete installation of all underground utilities in Frank B. Murray and Liberty Street Connector
- Installation of new pavement stone base course
- Completion of parapet masonry work
- Installation of new gas line
- Completion of foundation work for parking garage in anticipation of erection of precast panel for garage
- Paving of Frank B. Murray and Liberty Street Connector in late October or early November